MOPANI DISTRICT MUNICIPALITY



2022-2023

3RD QUARTER PERFORMANCE REPORT

(JANUARY - MARCH)

Table of Contents	
Legislation	3
Methodology & Content	4
Strategic Objectives	
Municipal Transformation and Organisational Development KPI's	6
Basic Service Delivery KPI s	10
Local Economic Development KPI's	12
Municipal Financial Viability KPI's	13
Spatial Planning	19
Good Governance and Public Participation KPI's	21
Municipal Transformation Projects	27
Basic Service Delivery Projects	28
Municipal Financial Viability Projects	31
Approval	33

"To be the Food Basket of Southern Africa and the Tourism Destination of Choice"

LEGISLATION

The development, implementation and monitoring of the Service Delivery and Budget Implementation Plan (SDBIP) is required by the Municipal Finance Management Act (MFMA). In terms of Circular 13 of National Treasury, "the SDBIP gives effect to the Integrated Development Plan (IDP) and budget of the municipality and will be possible if the IDP and budget are fully aligned with each other, as required by the MFMA."

The SDBIP provides the basis for measuring performance in service delivery against quarterly targets and implementing the budget based on monthly projections. Circular 13 further suggests that "the SDBIP provides the vital link between the mayor, council (executive) and the administration, and facilitates the process for holding management accountable for its performance. The SDBIP is a management, implementation and monitoring tool that will assist the Mayor, Councillors, Municipal Manager, Senior Managers and community."

The purpose of the SDBIP is to monitor the execution of the IDP and budget, performance of senior management and achievement of the strategic objectives with the Key Performance Indicators set by Council in the IDP. It enables the Municipal Manager to monitor the performance of Senior Managers, the Mayor to monitor the performance of the Municipal Manager, and for the community to monitor the performance of the municipality. According to the Municipal Finance Act (MFMA) the definition of a SDBIP is: 'a detailed plan approved by the Mayor of a municipality in terms of section 53

(1) (c) (ii) for implementing the municipality's delivery of municipal services and its annual budget, and which must(2) indicate-

- (a) projections for each month of-
- (i) revenue to be collected, by source; and
- (ii) operational and capital expenditure, by vote;
- (b) Service delivery targets and performance indicators for each quarter'

Section 53 of the MFMA stipulates that the Mayor should approve the SDBIP within 28 days after the approval of the budget. The Executive Mayor must also ensure that the revenue and expenditure projections for each month and the service delivery targets and performance indicators as set out in the SDBIP are made public within 14 days after their approval.

The following National Treasury prescriptions, in terms of MFMA Circular 13, as minimum requirements that must form part of the SDBIP are applicable to the Mopani District Municipality:

- 1. Monthly projections of revenue to be collected by source
- 2. Monthly projections of expenditure (operating and capital) and revenue for each vote¹
- 3. Quarterly projections of service delivery targets and performance indicators for each vote
- 4. Detailed capital works plan over three years

1. METHODOLOGY AND CONTENT

The methodology followed by the municipality in the development of the SDBIP is in line with the Logic Model methodology proposed by National Treasury as contained in the Framework for Managing Programme Performance Information [1](FMPPI) that was published in May 2007. The accompanying figure as an extract from the FMPPI is hereby indicated.

The Logic Model was followed whereby desired impacts were identified for each strategic objective with measurements and targets contributing to the achievement of those impacts. This was followed by the identification of programmes and associated outcomes and measurements and targets contributing to the achievement of those outcomes

SUMMARY OF KPAs, GOALS AND STRATEGIC OBJECTIVES

КРА	GOAL	STRATEGIC OBJECTIVE
Municipal Transformation and Organisational	Efficient, effective and capable workforce	To inculcate entrepreneurial and intellectual capabilities.
Development	A learning institution	To strengthen record keeping & knowledge management
	Sustainable infrastructure development and maintenance	To accelerate sustainable infrastructure and maintenance in all sectors of development.
Basic Service Delivery	Clean, safe and hygienic environment, water and sanitation services.	To have integrated infrastructure development.
	Safe, healthy living environment	To improve community safety, health and social well-being
Local Economic Development	Growing economy (through agriculture, mining, tourism and manufacturing).	To promote economic sectors of the District
Spatial Rationale	Sustainable, optimal, harmonious and integrated land development	To have efficient, effective, economic and integrated use of land space.
Financial Viability	Reduced financial dependency and provision of sound financial management	To increase revenue generation and implement financial control systems
Good Governance and Public Participation	Democratic society and sound governance	To promote democracy and sound governance

SERVICE DELIVERY PERFORMANCE SUMMARY 2022/23 THIRD QUARTER PERFORMANCE REPORT

The table and graph below illustrates service delivery performance of Mopani District Municipality against the National Key Performance Areas (NKPAs)

KPA's Performance Indicators	No. of Applicabl e Indicators	No. of targets achieved	No. of targets not achieved	% Target achieved	
Municipal Transformation and Organisational Deve	16	13	3	8	1%
Basic ServiceDelivery	2	1	1	5	0%
Local Economic Development	6	6	0	10	0%
Municipal Finance Management Viability	20	13	7	6	5%
Spatial Rationale	3	3	0	10	0%
Good Governance and Public Participation	23	21	2	9	1%
	70	57	13	8	1%
		(Overall % = 3	81%	
KPA's Projects	No. of Applicabl e Indicators	No. of targets achieved	No. of targets not achieved	% Target achieved	
Municipal Transformation and Organisational Deve	3	1	2	3	3%
Basic ServiceDelivery	26	2	24		7%
Local Economic Development	0	0	0		0%
Municipal Finance Management Viability	1	1	0	10	0%
Spatial Rationale	0	0	0		0%
Good Governance and Public Participation	0	0	0		0%
	30	4	26	1	.0%
			Overall % =	r	
KPA's Performance Indicators and Projects	No. of Applicabl e Indicators including projects	No. of targets achieved	No. of targets not achieved	% Target achieved	
Municipal Transformation and Organisational Deve	19	14	5	7.	3%
Basic ServiceDelivery	28	3	25	1	.0%
Local Economic Development	6	6	0	10	0%
Municipal Finance Management Viability	21	13	8	6	1%
Spatial Rationale	3	3	0	10	0%
Good Governance and Public Participation	23	21	2	9	1%
	100	60	40	6	0%
		0	verall % =	60%	
The 40% under performance was due to poor rever WSP agreement), Audit committee resolutions not municipality spent a low of 47% on MIG. This has a delivery, which may lead to the conditional grant be	being resolv negative im	ved. Delay in ap npact on budget	pointing ser allocated fo	vice. The or service	

						<u>KPA 1: M</u>	UNICIPAL TR	ANSFORMAT	ION AND ORGANIS	SATIONAL DE	EVELOPMENT						
Vote Nr	Top Layer KPI Ref		OUTCOME N Strategic Objective	Municipal Programme	1: IMPLEMENT A DIFFE		KPI Unit of measure	Baseline (30/06/2022)	G, PLANNING AND S Annual Target (30/06/2023)	Budget 2022/23		3rd Quarter		Corrective Measures	Results	KPI Owner	Evidence required
	D_01	Transformation	entrepreneurial and intellectual	Resource Manageme nt	reviewed	Council approve the Organisational structure	Number	1	1	Operational	N/A	N/A	N/A	N/A	N/A	Senior Manager Corporate	Council Resolution
	D_02	Municipal Transformation & Organizational	entrepreneurial and intellectual	Resource		# of vacant positions filled	Number	61	20	Operational	5	5	None	None	Target Achieved	Director Corporate	Appointment letters
	D_03	Municipal Transformation & Organizational Development	entrepreneurial and intellectual	Resource Manageme	reviewal of policies	# Policies reviewed within the financial year	Number	21	15	Operational	N/A	N/A	N/A	N/A	N/A	Director Corporate	Council Resolution
	D_04	Municipal Transformation & Organizational Development	To inculcate entrepreneurial and intellectual capabilities	Relations	labour practice	% of disciplinary cases resolved by end of each year	%	75	100%	Operational	100%	0%	2 cass were postponed due to the bereavement of the representative	Finalise the all cases witin 90 days	Target not Achieved	Director Corporate	Disciplinary cases reports
	D_05	Transformation	democracy abd sound	Resource	personnel capabilities	# of Work Skills Plan submitted to SETA by June each year	Number	1	1	Operational	N/A	N/A	N/A	N/A	N/A	Director Corporate	Proof of submission
	D_06	Transformation	democracy abd sound		IDP/Budget/PMS	Council approve IDP/Budget/ PMS Process Plan	Number	1	1	Operational	N/A	N/A	N/A	N/A	N/A	Municipal Manager	Council resolution
	D_07	Municipal Transformation & Organizational Development	democracy abd sound		Approval of the Draft 2023/24 IDP by 31 March 2023	Council approve IDP within financial year	Number	1	1	Operational	1	1	None	None	Target Achieved		Council resolution

Vote Nr	Top Layer KPI Ref	KPA	Strategic Objective	Municipal Programme	Measurable Objectives		KPI Unit of measure	Baseline (30/06/2022)	Annual Target (30/06/2023)	Budget 2022/23	3rd Quarter (1 Jan 31 Mar 2023)	3rd Quarter Actual Performanc e	Challenges	Corrective Measures	Results	KPI Owner	Evidence required
	D_08	Municipal Transformation & Organizational Development	democracy abd sound		Approval of the Final 2023/24 IDP by 31 May 2023	Council approve IDP within financial year	Number	1	1	Operational	N/A	N/A	N/A	N/A	N/A	Municipal Manager	Council resolution
	D_09		democracy abd sound		Within 28 days after	SDBIP within 28	Number	1	1	Operational	N/A	N/A	N/A	N/A	N/A	Municipal Manager	Signed SDBIP by the Executive Mayor
	D_10		democracy abd sound		compliance within the financial year	# of Quarterly performance reports compiled & approved by council	Number	4	4	Operational	1	1	None	None	Target Achieved	Municipal Manager	Council resolution
	D_11		democracy abd sound		reporting and compliance within the financial year	# of Quarterly B2B performance reports compiled & approved by council		4	4	Operational	1	1	None	None	Target Achieved	Municipal Manager	Council resolution
	D_12	Municipal Transformation & Organizational Development	democracy abd sound		agreements within	-	%	100%	100%	Operational	N/A	N/A	N/A	N/A	N/A		-
	D_13	Municipal Transformation & Organizational Development	democracy abd sound		assessments for S54 & 56 Managers is conducted within the	assessments conducted for Sec	Number	1	2	Operational	1	0	Scorecard sent to Senior Managers to populate	Schedule a date for the assessments before the end of the financial year	Achieved	Municipal Manager	Performance Assessments report
	D_14		democracy abd sound		reporting and compliance within the financial year	Submit Annual Institutional Performance report to CoGHSTA, AG Provincial Treasury by 31 August each year	Number	1	1	Operational	N/A	N/A	N/A	N/A	N/A	Municipal Manager	Dated proof of submission to CoGHSTA,AG , Provincial Treasury .

Vote Nr	Top Layer KPI Ref	KPA	Strategic Objective	Municipal Programme	Measurable Objectives	Performance Indicator title	KPI Unit of measure	Baseline (30/06/2022)	Annual Target (30/06/2023)	Budget 2022/23	3rd Quarter (1 Jan 31 Mar 2023)	3rd Quarter Actual Performanc e	Challenges	Corrective Measures	Results	KPI Owner	Evidence required
	D_15	Transformation	democracy abd sound		compliance within the financial year	Submit Mid-Year report to CoGHSTA, Provincial Treasury by 25 January each year		1	1	Operational	1	1	None	None	Target Achieved	Municipal Manager	Dated proof of submission to CoGHSTA
	D_16	Transformation	democracy abd sound	PMS	reporting and compliance	# of Annual Reports tabled in Council by 31 January each year	Number	1	1	Operational	1	1	None	None	Target Achieved	Municipal Manager	Council resolution
	D_17	Transformation	democracy abd sound		reporting and compliance within the financial year	Table Oversight report on the Annual Report in Council by 31 March each year	Number	1	1	Operational	1	1	None	None	Target Achieved	Municipal Manager	Council resolution
	D_18	Transformation	democracy abd sound		reporting and compliance within the financial year	# of Oversight report published in the website after 7 days of adoption	Number	1	1	Operational	N/A	N/A	N/A	N/A	N/A	Municipal Manager	Website screenshots of the report
	D_19	Transformation	democracy abd sound		reporting and compliance within the financial year	The Mayor approve adjusted SDBIP within 30 days after budget adjustment each year	Number	1	1	Operational	1	1	None	None	Target Achieved	Municipal Manager	Council resolution
	D_20	Transformation	democracy abd sound	Services	effecience and effictiveness of municipal administration within	Level Agreements within 30 days after the appointment of	Percentage, (# of SLA s developed/ # of Appointmen ts made)	100%	100%	Operational	100%	100%	None	None	Target Achieved	Municipal Manager	Dated signed Service Level Agreements
	D_21	Transformation	sound	Audit	year	Develop Auditor General action plan for current financial year	Number	1	1	Operational	1	1	None	None	Target Achieved	Municipal Manager	Council resolution/Ac tion plan

Vote Nr	Top Layer KPI Ref	KPA	Strategic Objective	Municipal Programme	Measurable Objectives		KPI Unit of measure	Baseline (30/06/2022)	Annual Target (30/06/2023)	Budget 2022/23	3rd Quarter (1 Jan 31 Mar 2023)	3rd Quarter Actual Performanc e	Challenges	Corrective Measures	Results	KPI Owner	Evidence required
	D_22	Transformation	democracy abd sound	manageme nt		# of Risk reports submitted to Audit Committee	Number	4	4	Operational	1	1	None	None	Target Achieved	Municipal Manager	Quartely risk reports
	D_23	Transformation	sound	Audit	, 3	findings implemented	Percentage, (# of Internal Audit issues resolved / # of issues raised)	59%	100%	Operational	75%	75%	None	None	Target Achieved	Manager	Resolved & updated AG Action Plan
	D_24	Transformation	sound	Audit	To attain Clean Audit by ensuring compliance to all governance; financial management and reporting requirements by 30 June 2023	resolved	Percentage, (# of Auditor General issues resolved / # of issues raised)	52%	100%	Operational	50%	27%	Slow implementation by directorates	Prioritization by departments and standing item in all mnagement meetings	Target not Achieved	Manager	Resolved AG issues and POE 's submitted
	D_25	Transformation	sound	manageme nt	To ensure efffective implementation of risk mitigations actions 30 June 2023	resolved	Percentage, (# Risk issues implemente d / resolved / # of risks identified)	90%	100%	Operational	75%	81%	None	None	Target Achieved	Manager	Resolved Risk issues and POE submitted

Vote Nr	Top Layer KPI Ref	Strategic Objective	Municipal Program me	Measurable Objectives	Performance Indicator title	KPI Unit of measure	Baseline (30/06/2022)	Annual Target (30/06/2023)	Budget 2022/23	3rd Quarter Actual Performance	3rd Quarter Actual Performance	Challenges	Corrective Measures	Results	KPI Owner	Evidence requires
							KPA 2 : BASIC	SERVICE DELIVE	RY INDICATO	DRS						
						01										
	01	Sustainable Infrastructure development and maintenance	MIG	development and MIG	Development of MIG implementation Plan by July each year	Number	1	1	Operational		N/A	N/A	N/A	N/A	Senior Manager Technical	Approved MIG Implementati on Plan
	02	Sustainable Infrastructure development and maintenance	Water	To have integrated infrastructure development	Development of the waste water risk abatement plan by 30 June 2023	Number	1	1	Operational	N/A	N/A	N/A	N/A	N/A	Senior Manager Water	Council resolution/Pl an
	03	To improve community safety, health & wellbeing	Fire	safe and hygienic	Development of District fire Plan by 30 June 2023	Number	0	1	Operational	N/A	N/A	N/A	N/A	N/A	Senior Manager Community	Council resolution
	04	Sustainable Infrastructure development and maintenance	MIG	To have integrated infrastructure development	# of monthly MIG reports captured on the MIS website (CoGHSTA)	Number	12	12	Operational	3	3	None	None	Target Achieved	Senior Manager Technical	MIS screenshots (website screenshots)
	05	Sustainable Infrastructure development and maintenance	MIG		# of by-laws gazetted by 30 June 2023	Number	2	5	Operational	N/A	N/A	N/A	N/A	N/A	Municipal Manager	Council resolution
	06	Clean, safe and hygienic environment, water and sanitation services	Water		# of HH with access to water	Number	6 446	6 000	Operational	N/A	N/A	N/A	N/A		Senior Manager Water	Technical reports/ Progress report

	TLBSD	Clean, safe	Sanitation	To ensure	# of HH with access	Number	1 075	5 461	Operational	N/A	N/A	N/A	N/A	N/A	Senior	Completion
C	07	and hygienic		provision of basic	to sanitation										Manager	certificate /
		environment,		services											Technical	Happy letters
		water and														
		sanitation														
		services														
Ē	TLBSD	Clean, safe	Roads and	To ensure	# in KMs of gravel	Number	12 694	2000	Operational	500	230.5km	Motor grader	SCM to fast	Target not	Senior	Grading
	08	and hygienic	Transport	provision of basic	roads graded	(km)						breakdown	track the	Achieved	Manager	Monthly
		environment,		services									procuremen		Technical	reports
		water and											t of Service			
		sanitation											provifers to			
		services											fix graders			

					OUTCOME			CE INDICATOR E COMMUNITY V		RAMME						
Vot e Ni	Top Layer KPI Ref		Municipal Programme		Performance Indicator title	KPI Unit of measure	Baseline (30/06/2022)	Annual Target (30/06/2023)	2022/23		3rd Quarter Actual Performanc e	Challenges	Corrective Measures	Results	Responsibl e Person	Evidence requires
	01	To improve community safety, health and social well- being	LED	To ensure sustainable livelihoods within the district	# of jobs created through EPWP	Number	2 806	2 786	Operational	594	612	None	None	Achieved	Senior Manager Planning	Proof of jobs created
	02	To promote economic sectors of the district	LED	To promote economic sector of the district	# of SEDA trainings conducted	Number	4	4	Operational	1	1	None	None	Achieved	Senior Manager Planning	Register/Tra ining manual
	03	To promote economic sectors of the district	LED	To ensure Promotion of local economy within the financial year	# of SMME supported through LED	Number	198	100	Operational	40	67	None	None	Achieved	Senior Manager Planning	Proof for SMME s supported
	04	To promote economic sectors of the district	EPWP	To ensure Promotion of local economy within the financial year	# of EPWP reports compiled and submitted to Council	Number	4	4	Operational	1	1	None	None	Achieved	Senior Manager Planning	EPWP reports/ Council resolution
	05	To promote economic sectors of the district	LED	To ensure Coordination of LED forums within the financial year		Number	3	3	Operational	1	1	None	None	Achieved	Senior Manager Planning	Agenda, Minutes & Attendance register
	06	To promote economic sectors of the district	LED	To Coorinate the Exhibition pavilion for emerging local SMMEs in Exhibition shows	# of Marketing Initiated coordinated	Number	8	2	Operational	1	2	None	None	Achieved	Senior Manager Planning	proof for Marketing initiated coordinated
	07	To promote economic sectors of the district	Tourism	To promote tourism sector in the District	# of Tourism (INDABA) Engagements coordinated in the District	Number	New	1	Operational	N/A	N/A	N/A	N/A	N/A	Senior Manager Planning	Attendace register /Exihibition Photos

KPA 3 : LOCAL ECONOMIC DEVELOPMENT

Vote Nr	Top Layer KPI Ref	Strategic Objective	Municipa I Program me	Measurable Objectives	Performance Indicator title		Baseline (30/06/2022)	Annual Target (30/06/2023)	Budget 2022/23	3rd Quarter (1 Jan 31 Mar 2023)	3rd Quarter Actual Performanc e	Challenges	Corrective Measures	Results	KPI Owner	Evidence required
		*			<u></u>		KEY PERF	IPAL FINANCIAL ORMANCE INDI ATIVE AND FIN	CATORS	-				1	•	
	V_0 1	To Increase revenue generation and implemenet financial control systems	Revenue	improvement in revenue	collected within the financial yer	Percenta ge (Revenue billed for the year)	10%	95%	Operation al	95%	55%	Inaccurate data on the financial system	Data cleansing	Target not Achieved		Billing reports
		To Increase revenue generation and implemenet financial control systems	Revenue	collections	% in debts collected within the financial year	Percenta ge (Debtors)	9%	80%	Operation al	60%	47%	Non payment by consumers for /on implement ation of WSA and WSP agreement	collection policy/ Implemen tation on of the SLA	Achieved	CFO	Debtors Recon
	V_0 3	To Increase revenue generation and implemenet financial control systems	Revenue	the implementati on of municipal services within a financia year	cleansing performed (Meter services) within the financial year		0	4	Operation al	2	0		To start the process of data cleansing in the 4th quarter	Achieved		Data cleansing report
	V_0 4	revenue	and Reporting	that quartely financial statements are prepared	Treasury	Number	0	4	Operation al	2	0		Quarterly financial statement s will be developed in the 4th & Training of officials	Achieved	CFO	Dated proof of submissio n

V_0 5	revenue	Reporting	compliance with legislation	Council approved Draft Budget within the financial year	Number	1	1	Operation al	1	1	None	None	Target Achieved	CFO	Council Resolutio n
V_0 6	revenue	Reporting	with legislation	approved Final Budget within the financial year	Number	1	1	Operation al	N/A	N/A	N/A	N/A	N/A	CFO	Council Resolutio n
V_0 7	To Increase revenue generation and implemenet financial control systems	Reporting	compliance	Council approved Draft Budget policies	Number	11	11	Operation al	11	11	None	None	Target Achieved	CFO	Council Resolutio n
V_0 8	revenue	Reporting		Council approved Final Budget policies	Number	11	11	Operation al	N/A	N/A	N/A	N/A	N/A	CFO	Council Resolutio n
V_0 9	revenue	Reporting	with legislation	approved Adjustment budget by 28 February each	Number	1	1	Operation al	1	1	None	None	Target Achieved	CFO	Council Resolutio n
V_1 0	revenue generation and implemenet financial control systems	Reporting	with legislation within the financial year	Unaudited annual financial statements by 31 August each year	Number		1	Operation al	N/A	N/A	N/A	N/A	N/A	CFO	Dated proof of submissio n of Unaudite d AFS
V_1 1	To Increase revenue generation and implemenet financial control systems	Reporting	compliance with	# of Deviation 32 Registers developed and updated	Number	12	12	Operation al	9	9	None	None	Target Archieved	CFO	Dated proof of Deviation register

V_1 2	revenue generation and implemenet financial control systems	Reporting	compliance with legislation within the financial year	compliance report submitted to Treasuries & CoGHSTA	Number	12		Oerational	9	9	None		Target Archieved	CFO	Financial reports
V_1 3	revenue generation and implemenet financial control systems	Reporting	with legislation within the financial year			12	12	Operation al	9	9	None		Target Archieved		Dated proof of submissio n
V_1 4	revenue generation and	Managem	financial viability within the financial year	Appointment of Supply Chain Committees by 30 June each year (Specification, Evaluation & Adjudication)		3	3	Operation al	N/A	N/A	N/A	N/A	N/A	Municipal Manager	Appointm ent Letters
V_1 5	To Increase revenue generation and implemenet financial control systems	Managem ent	viability within the financial	% of Construction Tenders placed on the CIDB website	%	100%	100%	Operation al	100%	100%	None	None	Target Archieved	CFO	Website screensh ots
V_1 6	financial control systems	Managem ent	payment of service providers within 30 days of the submission of invoices.	Pay invoices wiithin 30 days of receipt from the service providers	%	30%	100%	Operation al	100%	35%	Invoices returned back for correcting the errors	invoices that are cleared of errors to finance		CFO	Dated proof of payment
V_1 7	To Increase revenue generation and implemenet financial control systems	ent		# of GRAP Compliance Assets register Compiled	Number	1	1	Operation al	N/A	N/A	N/A	N/A	N/A	CFO	GRAP compliace Assets register compiled

V_1 8	revenue		compliance with legislation	verifications conducted in line with GRAP standards	Number	1	2	Operation al	1	1	None	None	Target Achieved	CFO	Quarterly Assets verificatio n reports
TLF V_1 9	To Increase revenue generation and	Expenditu re Managem ent	To effectively manage the financial affairs of the municipality	% capital budget spent as approved by	Percenta ge (Accumul ative)	76%	100% Capital Budget spent	Capital	75%	65%	nt of contractors	Re- allocated the money to the moving projects to excellerat e spending	Achieved	CFO/Wate r & Engineerin g Director	reports/
V_2 0	-	Expenditu re Managem ent	manage the financial affairs of the municipality	maintanance budget spent as approved by Council within	ge (Accumul ative)	76%	100% Operational Budget spent	Operation al	75%	76%	None	None	Traget Achieved	CFO/Wate r & Engineerin g Director	reports/
V_2 1	-	Expenditu re Managem ent	manage the financial affairs of the municipality	spent as approved by	Percenta ge (Accumul ative)	91%	100% MIG expenditure	Capital	75%	47%	nt of contractors	Re- allocated the money to the moving projects to excellerat e spending	Achieved	CFO/Wate r & Engineerin g Director	reports/
V_2 2		re Managem	financial affairs of the municipality	budget spent as approved by Council within the financial year	Percenta ge (Accumul ative)	97%	100% RBIG expenditure	Capital	75%	66%	None	None	Target Achieved	CFO/Wate r & Engineerin g Director	reports/

V_2 3	To Increase revenue generation and implemenet financial control systems	re Managem ent	financial affairs of the municipality within the financial year	budget spent as approved by Council within the financial year	Percenta ge (Accumul ative)	100%	100% WSIG expenditure	Capital	75%	87%	None	None	Achieved	CFO/Wate r & Engineerin g Director	reports/
V_2 4	To Increase revenue generation and implemenet financial control systems	re Managem ent	financial affairs of the municipality	budget spent as approved by Council within the financial year	Percenta ge (Accumul ative)	100%	100% RRAMS expenditure	Capital	75%	75%	None	None	Target Achieved	CFO/Wate r & Engineerin g Director	reports/
 V_2 5	To Increase revenue generation and implemenet financial control systems	re Managem ent	manage the financial affairs of the municipality	I ~ I	Percenta ge	100%	100% FMG expenditure	Operation al	75%	75%	None	None	Target Achieved	CFO	Financial reports/
 V_2 6	To Increase revenue generation and implemenet financial control systems	re Managem ent	financial affairs of the municipality	budget spent as approved by Council within the financial year	Percenta ge (Accumul ative)	100%	100% EPWP expenditure	Operation al	75%	75%	None	None	Target Achieved	CFO/Wate r & Engineerin g Director	Financial reports/

Vote Nr	Top Layer KPI Ref	Strategic Objective	-	Measurable Objectives	Performance Indicator title	KPI Unit of measure	Baseline (30/06/2022)	Annual Target (30/06/2023)	Budget 2022/23	3rd Quarter (1 Jan 31 Mar 2023)	3rd Quarter Actual Performance	Challenges	Corrective Measures	Results	KPI Owner	Evidence requires
								KPA 6 : SPATIAL	ESS TO BASIC SEI	<u>RVICES</u>						
	01		Planning	To have sustainable, optimal, harmonious and intergrated land deveolopment	Percentage, (# of applications received / # of land use applications processed) within 90 days of receipt)		100%	100%	Operational	100%	100%	None	None	Target Achieved	Senior Manager Planning	Land use applications register
	02	To have efficient, effective economic and intergrated use of space		To have sustainable, optimal, harmonious and intergrated land deveolopment	# of Municipal Planning Tribunal meetings coordinated	Number	20	4	Operational	1	1	None	None	Target Achieved	Senior Manager Planning	Attendance Register, Minutes
	04	To have efficient, effective economic and intergrated use of space		To have sustainable, optimal, harmonious and intergrated land deveolopment	% in capturing Projects in the GIS system within the financial year	Percentage	100%	100%	Operational	100%	100%	None	None	Target Achieved	Senior Manager Planning	List of projec coordinates in the GIS
	05	To have efficient, effective economic and intergrated use of space		To have sustainable, optimal, harmonious and intergrated land deveolopment	# To establish township in Namakgale 500 sites(BPM) by 30 June 2023	Number	0	1	R500 000,00	N/A	N/A	N/A	N/A	N/A	Senior Manager Planning	Layout plan & General Plan
	06	To have efficient, effective economic and intergrated use of space	_	To have sustainable, optimal, harmonious and intergrated land deveolopment	# To establish township in Burgersdorp, Relela & Mariveni 100 sites(GTM) by 30 June 2023	Number	0	1	R2 000 000,00	N/A	N/A	N/A	N/A	N/A	Senior Manager Planning	Layout plan & General Plan
	07	To have efficient, effective economic and intergrated use of space		To have sustainable, optimal, harmonious and intergrated land deveolopment	# of Township established at Phooko (GLM) 1000 sites by 30 June 2023	Number	0	1	R1 000 000,00	N/A	N/A	N/A	N/A	N/A	Senior Manager Planning	Layout plan & General Plan

SP- 0	8 To have	Spatial	To have	# of SDF reviewed	Number	New	1	R1 000 000,00	N/A	N/A	N/A	N/A
	efficient,	Planning	sustainable,	by 30 June 2023								
	effective		optimal,									
	economic and		harmonious and									
	intergrated		intergrated land									
	use of space		deveolopment									

N/A	Senior Manager Planning	Council resolution
-----	-------------------------------	-----------------------

					-	<u>K</u>	EY PERFOR	NCE AND PUBL	ATORS							
			<u>NE 9 (OUT</u>	PUT 5: DEEPE	N DEMOCRACY TH	IROUGH A RE	<u>FINED WAR</u>		<u>: MODEL, O</u>	DUTPUT 6: AD	MINISTRATI		NCIAL CAPA	<u>ABILITY)</u>		
Vo te Nr		Strategic Objective	Program mes	Measurable Objectives	Performance Indicator title	KPI Unit of measure	Baseline (30/06/2022)	Annual Target (30/06/2023)	Budget 2022/23	3rd Quarter (1 Jan 31 Mar 2023)	3rd Quarter Actual Performance	Challenges	Corrective Measures	Results	KPI Owner	Evidence Required
	_ 01	To promote democracy and sound governance	Council	To ensure functionality of Council committee within the financial year.	# of Council Meetings held within the financial year	Number	10	4	Operationa	3	3	None	None	Target Achieved	Municipal Manager	Agenda, Minutes & attendanc e register
	_ 02	To promote democracy and sound governance	Council	To ensure	% in Implemenation of Council Resolutions	Percentage	98%	100%	Operationa	100%	100%	None	None	Target Achieved	Municipal Manager	Updated Resolutio ns Register
	_ 03	To promote democracy and sound governance	Mayoral Committe el	To ensure functionality of MAYCO within the financial year.	# of MAYCO meetings held within the financial year	Number	12	4	Operationa	1 3	3	None	None	Target Achieved	Municipal Manager	Agenda, Minutes & attandanc e register
	_ 04	To promote democracy and sound governance	Portfolio	To ensure functionality of Portfolio committees within the financial year.	# of Portfolio committee meetings held within the financial year	Number	87	36	Operationa	l 18	22	None	None	Target Achieved	Manager Executive Mayor s Office	Agenda, Minutes & attandanc e register
		To promote democracy and sound governance	Portfolio	Portfolio	% in Implemenation of Portfolio Resolutions	Percentage	38%	100%	Operationa	100%	68%	Slow implementati on by departments	Prioritise resolution and fasttrack through manageme nt		Manager Executive Mayor s Office	Updated Resolutio ns Register
	-	To promote democracy and sound governance	IGR		# of IGR meetings held within the financial year	Number	3	4	Operationa	I 1	1	None	None	Target Achieved	Municipal Manager	Attendanc e Register/ Agenda & Minutes

GGF	To promote	IGR	To ensure	% in	Percentage	30%	100%	Operational	100%	86%	Slow	Fasttrack	Target not	Municipal	Updated
	democracy and			Implementationn of							implementati	the	Achieved		Resolutio
	sound			IGR Resolutions							on by local	implementa		-	ns
	governance		structures								municipalities	tion through			Register
			within the									the IGR			
			financial year.									engagemen			
												ts			
GGP	To promote	Ethics	To ensure		Number	4	4	Operational	1	1	None	None	Target	Manager	Agenda/
_ 08	democracy and		functionality of											Executive	Attendanc
	sound	е		Meeting held within										Mayor s	e
	governance		committees within the	the financial year										Office	Register
			financial year												
GGP	To promote	Public		# of Public	Number	8	10	Operational	N/A	N/A	N/A	N/A	N/A	Manager	Attendanc
00	democracy and			Participation	i tumber	U	10	operational	1.77			1.77	1.177	Executive	e
_ 09	sound	on	involvement in	i ·										Mayor s	Register
	governance		the affairs of	within the finnacial										Office	& PP
	°		the	year											Report
			Municipalities	-											
	To promote	MPAC	To ensure		Number	13	4	Operational	1	12	None	None		Manager	Agenda,
_ 10	democracy and		functionality of										Achieved		Minutes &
	sound			within the financial										Mayor s	attandanc
	governance			year										Office	e register
			within the												
	To promote	MPAC	financial year To ensure	# of MPAC reports	Number	4	5	Operational	1		None	None	Target	Manager	Council
	democracy and		functionality of		Number	4	5	Operational	I	'	None	None	-	Executive	resolution
-''	sound			council held within									Achieved	Mayor s	s
	governance			the financial year										Office	S
	gerennanee		within the												
			financial year												
GGF	To promote	Ward	To ensure	# of Ward District	Number	1	4	Operational	1	0	Meeting	Adhere to	Target not	Director	Agenda,
_ 12	democracy and	Committe									postponed	the meeting	Achieved	Executive	Minutes &
	sound	е		Meetings held							due to	schedule		Mayor s	attandanc
	governance			within the financial							commitments			Office	e register
				year								committees			
		N 4	financial year	//	NL selver	40					municipalities		Tanad		
	To promote democracy and	Managem	I o ensure functionality of		Number	12	12	Operational	3	4	None	None	Target Achieved	Municipal Managor	Agenda, Minutes &
_ ¹³	sound			within the financial									Achieved	ivianager	attandanc
	governance		aurimistration	year											e register
GGP		Managem	To ensure		Percentage	1	100%	╣	100%	100%	None	None	Target	Municipal	Updated
	democracy and	-		iMplementation of	, c. ce inage	-							Achieved		Resolutio
- ^{⊥4}	sound		administration											- 30-	ns
	governance	е		Resolutions within											register
				the financial year											
	To promote	Labour		u ș	Number	10	12	Operational	3	3	None	None	Target	Senior	Agenda,
_ 15	democracy and			held within the									Achieved	-	Minutes &
	sound		Council within	financial year										Corporate	attendanc
	governance		the financial												e register
			year												

						Percentage	100%	100%	Operational	100%	100%	None	None	Target	Senior	Updated
	so	emocracy and bund overnance		Municipality within the	implementation of LLF resolutions within the financial year	(# of resolutions taken/ # of resolutions implemented								Achieved	Manager Corporate	Resolutio ns register
	17 de so go	emocracy and bund overnance	Participati on	involvement in	# of IDP/Budget/ PMS REP Forum meetings held within the financial year	Number	3	5	Operational	2	2	None	None	Target Achieved		Agenda & Attendanc e register
	18 de so go	emocracy and bund overnance	Participati on	involvement in	PMS Steering	Number	3	5	Operational	2	2	None	None	Target Achieved	Municipal Manager	Agenda & Attendanc e register
	19 de so		Participati	To promote accountability within the municipality	· ·	Percentage (# of resolutions taken/ # of resolutions implemented).	0%	100%	Operational	100%	100%	None	None	Target Achieved	Director Executive Mayor s Office	Updated Complaint s Managem ent Register
	20 de so	emocracy and	on	Mayoral	# of quarterly Community feedback meetings held within a financial	Number	4	4	Operational	1	3	None	None	Target Achieved	Director Executive Mayor s Office	Agenda & Attendanc e register
	21 de so go	emocracy and bund overnance	Public Participati on	To ensure public involvement in	electronic Newsletters developed	Number	4	4	Operational	1	1	None	Internal newsletter	Ŭ	Director Executive Mayor s Office	Electronic News letters
	22 de so	o promote emocracy and ound overnance	es		meetings held within the financial year	Number	8	5	Operational	1	3	None	None	Achieved	Municipal Manager	Agenda, Minutes & Attandanc e register
GF	PP de 23 so	emocracy and	es	Audit committee within a	% of Audit and Performance Audit Committee resolutions implemented within the financial year	Percentage	71%	100%	Operational	100%	83%	Slow implementati on of Audit Committee resolutions	Fast track implementa tion on through manageme nt meeting		Municipal Manager	Audit Committe e resolution s register

				ú. <u> </u>		·	a .							
			Risk		# of Council	Number	1	1	Operational	N/A	N/A	N/A	N/A	
		democracy and		-	approved Risk									
		sound		U U	Policy									
		governance		risks										
				committee										
				within the										
				financial year.										
		To promote	Risk	To ensure	# of Council	Number	1	1	Operational	N/A	N/A	N/A	N/A	
		democracy and			approved Risk									
	25	sound		-	strategy									
		governance		risks										
				committee										
				within the										
				financial year.										
	GGP	To promote	Risk	To ensure	# Council approved	Number	1	1	Operational	N/A	N/A	N/A	N/A	
		democracy and			Fraud and Anti									
	_	sound		Risk	Coruption strategy									
		governance		committee										
		°		within the										
				financial year.										
	GGP	To promote	Legal	To monitor	% of Fraud and	Percentage	0	100%	Operational	100%	No cases	N/A	N/A	
		democracy and	- 5	response in	Corruption cases	J J J J J J J J J J J J J J J J J J J	_				investigated			
		sound		terms of the	investigated						in the			
		governance		fraud and	genee						quarter			
		g		corruption							under			
				cases							review			
				registered										
	GGP	To promote	Audit		# of Unqualified	Number	Disclaimer	1	Operational	N/A	N/A	N/A	N/A	
		democracy and		functionality of		i turno or	Dioolainioi	·	oporational					
		sound		Council	obtained by 31									
		governance		committee	december each									
		governarioe		within the	vear									
				financial year	y cai									
ŀ	GCD	To promote	IT		# of super user	Number	4	4	Operational	1		None	None	T
		democracy and			accounts activities	i i uniber	-	+	Operational		'			Ac
		sound			reviewed per									AC
ľ														
Ľ		governance		governance	quarter	Number	1000/	1000/		1000/		Nere		
			IT	To promote	% of quarterly IT	Number	100%	100%	Operational	100%	100%	None	None	
		democracy and		democracy	servers backups									Ac
ll ll		sound		and sound	verified									
		governance		governance				· · ·		N1/5				
			Internal	Functionality	11	Number	1	1	1	N/A	N/A	N/A	N/A	
		democracy abd	Audit		Plan approved by									
ŀ		sound			Audit committee									
		governance		financial year	30 June each year									

N/A	Municipal Manager	Council Resolutio n
N/A	Municipal Manager	Council Resoltion
N/A	Municipal Manager	Council Resolutio n
N/A	Municipal Manager	Updated Fraud and Corruptio n case register
N/A	Municipal Manager	Auditor General Audit report
Farget chieved	Senior Manager Corporate	Audit trail report
Target Chieved	Senior Manager Corporate	Audit trail report
N/A	Municipal Manager	AC approved Internal Audit Plan

GGP	To promote	Internal	Functionality	# of revised	Number	1	1	1	N/A	N/A	N/A	N/A	N
P_	democracy abd	Audit	of Audit	Internal Audit									
32	sound		within the	Charter approved									
	governance		financial year	by Audit committee									
	-			by 30June each									
				year									

N/A	Municipal Manager	AC approved revised Internal Audit Charter

MUNICIPAL TRANSFORMATION & DEVELOPMENT PROJECTS (2022/23)

MUNICIPAL TRANSFORMATION & DEVELOPMENT CAPITAL PROJECTS FOR 2022/23

Strategic Objective	Programm e	Projects	Project Name	Start Date	-	Source of funding	Orginal Budget	Adjusted Budget	3rd Quarter Target	3rd Quarter Actual	Challenges	Corrective ness Measures	Results	KPI Owner	Evidence required
Democrati c society and sound governanc e		To purchase & deliver computers by 30 June 2023	Computers	2022/07/01	2023/06/30	MDM	R500 000	R500 000	75	80	None	None	Target Achieved	14	Delivery note
democrati c society and sound governanc e		Acquisition of Server by 30 June 2023	Server	2022/07/01	2023/06/30	MDM	R1 600 000	R14 575	75	25	Limited budget	Re-budget in the new financial year	Ŭ		Delivery note
_	ation	Acquisition of Computer Software	Computer Software	2022/07/01	2023/06/30	MDM	R500 000	R434 251	75	25		Re-budget in the new financial year	<u> </u>		Delivery note

							BASIC SE	RVICE DELIVE	ERY PROJECTS						
Regio n/War d	Strategic Objective	Programm e	Projects description	Project Name	Start Date	Completion date	Project Owner	Source of funding	Original Budget		3rd Q Actual Performance		Corrective Measures	Results	Evidence required
1	To have integrated infrastructure development		Construction of 688 VIP toilets units	Rural Household Sanitation (MLM)	2022/07/01	2023/06/30	Senior Manager Technical	MIG	R8 000 000	75	75	None	None	Target Achieved	Completion certificate/ Happy Letters
2	To have integrated infrastructure development		Construction of 1419 VIP toilets units	Rural Household Sanitation (GGM)	2022/07/01		Senior Manager Technical	MIG	R16 500 000	75	9	Slow progress as the programm is mainly for grade 1/ upcoming contractors and various.	Continous monitoring of contractors progress	Target not Achieved	Completion certificate/ Happy Letters
3	To have integrated infrastructure development	Water	Construction of 1204 VIP toilets units	Rural Household Sanitation (BPM)	2022/07/01	2023/06/30	Senior Manager Technical	MIG	R14 000 000	75	71	Slow progress as the programm is mainly for grade 1/ upcoming contractors and various.	Continous monitoring of contractors progress	Target not Achieved	Completion certificate/ Happy Letters
4	To have integrated infrastructure development	Water	Construction of 1204 VIP toilets units	Rural Household Sanitation (GTM)	2022/07/01	2023/06/30	Senior Manager Technical	MIG	R14 000 000	75	69	Slow progress as the programm is mainly for grade 1/ upcoming contractors and various.	Continous monitoring of contractors progress	Target not Achieved	Completion certificate/ Happy Letters
5	To have integrated infrastructure development		Construction of 946 VIP toilets units	Rural Household Sanitation (GLM)	2022/07/01	2023/06/30	Senior Manager Technical	MIG	R11 000 000	75	72	Slow progress as the programm is mainly for grade 1/ upcoming contractors and various.	Continous monitoring of contractors progress	Target not Achieved	Completion certificate/ Happy Letters
6	To have integrated infrastructure development		Consruction of Hoedspruit bulk Water supply	Hoedspruit Bulk water supply	2022/07/01	2023/06/30	Senior Manager Technical	MIG	R17 576 314	75	0	The Project has been closed after challenges on unavailability of land for reservoir	Municipality still busy with the processes to acquire land with public works		Completion certificate
7	To have integrated infrastructure development		Construction of Sefofotse to Ditshosini / ramahlatsi bulk water and water reticulation	Sefofotse to Ditshosine bulk water/ ramahlatsi bulk water & reticulation	2022/07/01	2023/06/30	Senior Manager Technical	MIG	R3 558 537	75	13	Phase 2D - Awaiting ESKOM connection to boreholes and package plant. Phase 2E - Slow progress by the contractor		Target not Achieved	Completion certificate

2022/23 CAPITAL WORKS PLAN SUMMARY OF CAPITAL PROJECTS PER FOR THE YEAR

8	integrated infrastructure development		Water Reticulation Thabina to Lenyenye Bulk Water supply		2022/07/01		Manager Technical	MIG	63 438 314	75	68	The SMMEs has stopped the contractor because they are not satisfied with the appointed amount (value).	and SMMEs	Achieved	Completion certificate
9	To have integrated infrastructure development		Water Reticulation	water	2022/07/01		Senior Manager Technical	MIG	R10 000 000	75	10	Late appointment of contractor due to National Treasury directive.	Contractor appointed and site handover done on the 01 March 2023.		Completion certificate
10	To have integrated infrastructure development	Water	Khujwana water	Khujwana water reticulation	2022/07/01		Senior Manager Technical	MIG	R5 000 000	75	0	Project put on hold after budget reduction by National Treasury	Project put on hold after budget reduction by National Treasury		Completion certificate
11	To have integrated infrastructure development		Construction of Bulk Water Supply at Lulekani Water Scheme Benfarm		2022/07/01		Senior Manager Technical	MIG	R60 000 000	75	36	Late appointment of contractor due to National Treasury directive.	Contractor appointed and site handover done in March 2023.		Completion certificate
12	To have integrated infrastructure development			Makhushane Water Scheme	2022/07/01		Senior Manager Technical	MIG	R60 000 000	75	56	Late appointment of contractor due to National Treasury directive.	Contractor appointed and site handover done in March 2023.		Completion certificate
13	To have integrated infrastructure development		Rotterdam Ground Water Scheme	Rotterdam Ground Water Scheme (Manyunyu)	2022/07/01	2023/06/30	Senior Manager Technical	MIG	R15 000 000	75	79	None	None	Target Achieved	Completion certificate
14	integrated infrastructure development		Ritavi 2 Water Scheme Supply	Ritavi 2 Water Scheme	2022/07/01		Manager Technical	MIG	R60 000 000	75	56	Conytractors on site but progress delayed due to commuity issues on	meetings held with stakeholders and SMMEs	Achieved	Completion certificate
15	integrated infrastructure development		Construction of Sekgosese Water Scheme supply and Borehole	Sekgosese Water Scheme	2022/07/01		Manager Technical	MIG	R60 000 000	75	62	Awaiting the appointment of contractors	Bid committees working on the evaluation and adjudication		Completion certificate
16	To have integrated infrastructure development	Water	Thapane water	Thapane water supply scheme - upgrading and extention	2022/07/01	2023/06/30	Senior Manager Technical	WSIG	R8 730 783	75	68	Phase 2A - Contractor terminated the contract. Phase 2B - Municipality still	Phase 2A - Municipality working on the termination	<u> </u>	Completion certificate
17	integrated infrastructure development		scheme &	Thapane water supply scheme upgrading and <u>Reticulation</u>	2022/07/01		Manager Technical	WSIG	R12 722 578	75	70	Current phase completed and awaiting handover. <u>New phase -</u>	Project put on hold after budget reduction by <u>National Treasury</u>	Achieved	Completion certificate
18	To have integrated infrastructure development	Water	Construction of Tours Water reticulation	Tours Water reticulation	2022/07/01	2023/06/30	Senior Manager Technical	MIG	R73 981 403	75	55	Contrtactors on site. Illegal connections on the bulk lines affecting testing of	Contious removal and repair of illegal connections	Achieved	Completion certificate

19	integrated infrastructure development	Water	Internal water reticulationn nertwork at Mageva	Mageva internal water reticulation nertwork upgrading	2022/07/01		Manager Technical	MIG	R20 000 000	75	8	Late appointment of contractor due to National Treasury directive.	appointed and site handover done on the 01 March 2023.		Completion certificate
20	To have integrated infrastructure development	Water	Construction on Internal Water Reticulation at Lephephane	Lephephane Bulk Water	2022/07/01	2023/06/30	Senior Manager Technical	MIG	R50 000 000	75	7	Delay in the appointment of the consultant	Appointment of the replacement consultant done	Target not Achieved	Completion certificate
21	To have integrated infrastructure development	Water		Borehole Delevelopment	2022/07/01	2023/06/30	Senior Manager Technical	MDM	R5 000 000	75	25	Limited budget	rebudget in 2023 24 financia year		Completion certificate
	To have integrated infrastructure development	Water	Construction, Refurbishment of Bulk pipelines & Upgrading of Treatment works	Tours Bulk Water Scheme	2022/07/01	2023/06/30	Senior Manager Technical	MIG	R6 044 848	75	35	Recurring reconnecvtions of illegal connections affecting the progress in fixing and testing bulk lines	Contractor busy with temporally connecting the illegal connections and ensuring the community can receive water in Mogapeng while Contractor is working on refurbishing the bulk line.	Achieved	Completion certificate
25	To have integrated infrastructure development	Fire	safe and hygienic	Refurbishment of Specialised Vehicle	2022/07/01		Senior Manager Community	MDM	R4 000 000	75	25	Vehiclles not procured	finalise in the 4th quarter	Target not Achieved	Delivery note
26	To have integrated infrastructure development	Fire	safe and hygienic	Purchase & delivery of Equipments	2022/07/01		Senior Manager Community	MDM	R4 500 000	75	25	not purchased	finalise in the 4th quarter	Target not Achieved	Delivery note

	MUNICIPAL FINANCE VIABILITY PROJECTS 2022/23													
Strategic Objective		Projects	Project Name	Start Date	Completion date	Owner	Source of fundin g		3rd Quarter Target	3rd Quarter Actual	Challenges	Corrective Measures	Results	Eviden ce require d
To promote democrac y abd sound governan ce		deliver Office	Office Funrnitu re	2022/07/01	2023/06/30	CFO	MDM	R120 000	75%	80%	None	None	Target Achieved	Delivery note

2022/23 3RD QUARTER PERFORMANCE REPORT

The report is hereby submitted in terms of Sec 52 of the Sec 52 of the Local Government: Municipal Finance Management Act 56 of 2003. I hereby certify that the report is a true reflection of the Mopani District Municipality s performance against the 2022/23 Reviewed Service Delivery Budget Implementation Plan as approved by the Executive Mayor.

Mr T.J MOGANO MUNICIPAL MANAGER MOPANI DISTRICT MUNICIPALITY

DATE

