MOPANI DISTRICT MUNICIPALITY



2022-2023

FOURTH QUARTER PERFORMANCE REPORT

APRIL - JUNE

Table of Contents	
Legislation	3
Methodology & Content	4
Strategic Objectives	5
Municipal Transformation and Organisational Development KPI's	8
Basic Service Delivery KPI s	12
Local Economic Development KPI's	14
Municipal Financial Viability KPI's	15
Spatial Planning	21
Good Governance and Public Participation KPI's	23
Municipal Transformation Projects	28
Basic Service Delivery Projects	29
Municipal Financial Viability Projects	32
Approval	33

"To be the Food Basket of Southern Africa and the Tourism Destination of Choice"

LEGISLATION

The development, implementation and monitoring of the Service Delivery and Budget Implementation Plan (SDBIP) is required by the Municipal Finance Management Act (MFMA). In terms of Circular 13 of National Treasury, "the SDBIP gives effect to the Integrated Development Plan (IDP) and budget of the municipality and will be possible if the IDP and budget are fully aligned with each other, as required by the MFMA."

The SDBIP provides the basis for measuring performance in service delivery against quarterly targets and implementing the budget based on monthly projections. Circular 13 further suggests that "the SDBIP provides the vital link between the mayor, council (executive) and the administration, and facilitates the process for holding management accountable for its performance. The SDBIP is a management, implementation and monitoring tool that will assist the Mayor, Councillors, Municipal Manager, Senior Managers and community."

The purpose of the SDBIP is to monitor the execution of the IDP and budget, performance of senior management and achievement of the strategic objectives with the Key Performance Indicators set by Council in the IDP. It enables the Municipal Manager to monitor the performance of Senior Managers, the Mayor to monitor the performance of the Municipal Manager, and for the community to monitor the performance of the municipality. According to the Municipal Finance Act (MFMA) the definition of a SDBIP is: 'a detailed plan approved by the Mayor of a municipality in terms of section 53

(1) (c) (ii) for implementing the municipality's delivery of municipal services and its annual budget, and which must(2) indicate-

- (a) projections for each month of-
- (i) revenue to be collected, by source; and
- (ii) operational and capital expenditure, by vote;
- (b) Service delivery targets and performance indicators for each quarter'

Section 53 of the MFMA stipulates that the Mayor should approve the SDBIP within 28 days after the approval of the budget. The Executive Mayor must also ensure that the revenue and expenditure projections for each month and the service delivery targets and performance indicators as set out in the SDBIP are made public within 14 days after their approval.

The following National Treasury prescriptions, in terms of MFMA Circular 13, as minimum requirements that must form part of the SDBIP are applicable to the Mopani District Municipality:

- 1. Monthly projections of revenue to be collected by source
- 2. Monthly projections of expenditure (operating and capital) and revenue for each vote¹
- 3. Quarterly projections of service delivery targets and performance indicators for each vote
- 4. Detailed capital works plan over three years

1. METHODOLOGY AND CONTENT

The methodology followed by the municipality in the development of the SDBIP is in line with the Logic Model methodology proposed by National Treasury as contained in the Framework for Managing Programme Performance Information [1](FMPPI) that was published in May 2007. The accompanying figure as an extract from the FMPPI is hereby indicated.

The Logic Model was followed whereby desired impacts were identified for each strategic objective with measurements and targets contributing to the achievement of those impacts. This was followed by the identification of programmes and associated outcomes and measurements and targets contributing to the achievement of those outcomes

SUMMARY OF KPAs, GOALS AND STRATEGIC OBJECTIVES

КРА	GOAL	STRATEGIC OBJECTIVE
Municipal Transformation and Organisational	Efficient, effective and capable workforce	To inculcate entrepreneurial and intellectual capabilities.
Development	A learning institution	To strengthen record keeping & knowledge management
	Sustainable infrastructure development and maintenance	To accelerate sustainable infrastructure and maintenance in all sectors of development.
Basic Service Delivery	Clean, safe and hygienic environment, water and sanitation services.	To have integrated infrastructure development.
	Safe, healthy living environment	To improve community safety, health and social well-being
Local Economic Development	Growing economy (through agriculture, mining, tourism and manufacturing).	To promote economic sectors of the District
Spatial Rationale	Sustainable, optimal, harmonious and integrated land development	To have efficient, effective, economic and integrated use of land space.
Financial Viability	Reduced financial dependency and provision of sound financial management	To increase revenue generation and implement financial control systems
Good Governance and Public Participation	Democratic society and sound governance	To promote democracy and sound governance

SERVICE DELIVERY PERFORMANCE SUMMARY 2022/23 FOURTH QUARTER PERFORMANCE REPORT

The table and graph below illustrates service delivery performance of Mopani District Municipality against the National Key Performance Areas (NKPAs)

KPA's Performance Indicators	No. of Applicabl e Indicators	No. of targets achieved	No. of targets not achieved	% Target achieved	
Municipal Transformation and Organisational Devel	16	11	5		68%
Basic ServiceDelivery	7	3	4		43%
Local Economic Development	7	7	0		100%
Municipal Finance Management Viability	21	12	9		57%
Spatial Rationale	7	3	4		42%
Good Governance and Public Participation	30	25	5		83%
	88	61	27		69%
			Overall % = (69%	
KPA's Projects	No. of Applicabl e Indicators	No. of targets achieved	No. of targets not achieved	% Target achieved	
Municipal Transformation and Organisational Devel	3	1	2		33%
Basic ServiceDelivery	24				25%
Local Economic Development	0				0%
Municipal Finance Management Viability	1	1			100%
Spatial Rationale	0				0%
Good Governance and Public Participation	0	0			0%
	28				28%
			Overall % = :	28%	
KPA's Performance Indicators and Projects	No. of Applicabl e Indicators including projects	No. of targets achieved	No. of targets not achieved	% Target achieved	
Municipal Transformation and Organisational Devel	19	12	7		63%
Basic ServiceDelivery	31	9	22		29%
Local Economic Development	7	7	0		100%
Municipal Finance Management Viability	22	13	9		59%
Spatial Rationale	7	3	4		43%
Good Governance and Public Participation	30	25	5		83%
	116	69	47		59%
	<u></u>	0	verall % =	<u> </u>	

The **41%** under performance was due to poor revenue collection (municipalities not transferring as per the WSP agreement) and long outstanding debts from government institutions and businesses. Municipal resolutions not prioritised for fully implementation (Internal Audit, Auditor General Findings, Strategic Risk Issues, Audit Committee resolutions, LLF resolutions, Portfolio resolutions and IGR resolutions). Projects targeted for completion in the 2022/23 Financial Year not completed 22% (**4 out of 23**) which was due to delay in appointment of Contractors. The municipalitydid not fully spent on the Grants allocated for in the year under review (**RBIG 70%**, **WSIG- 63% & RRAMS-75%**). This has a negative impact on budget allocated for service delivery, which may lead to the conditional grant being re-allocated and reduced for the municipality. Due to financial constraints the municipality could not implement own funded projects budgeted for in the current financial year. Development of quarterly financial statements still a challenge. Discliplinary cases were not resolved within 90 days and by-laws targeted for in the year under review not gazetted and invoices are not paid within the 30 days period as per the legislation.

The municipality must develop an acceleration plan for contractors in the implementation of projects. Forward planning should be implementation which will result in appointment of service providers prior to the finacial year. The District should enter into agreements with the local municipalities, Businesses & Government Institutions on the long outstanding debts. The Municipality should work towards having a credible and funded budget with realistic and proper financial projections that are achievable. All municipal resolutions should be standing items in all portfolio committees for proper rmonitoring and tracking of progress. Preparation of quarterly financial statements must be prioritised so as to ensure that the municipality ready itself for audit and reconciliation is done on a monthly basis.

Top Layer KPI Ref	Strategic Objective	KPA or SO	Municipal Programme	Measurable Objectives		KPI Unit of measure	Baseline (30/06/2022)	Annual Target (30/06/2023)	Budget 2022/23	4th Quarter (1 Apr- 30 Jun 2023)	4th Quarter Actual Performanc e		Corrective Measures	Results	KPI Owner	Evidence required
			IE (OUTPUT '	I: IMPLEMENT A DIFFE			KEY PERFOR	ON AND ORGAN MANCE INDICAT G, PLANNING AND	ORS			E OF THE HUMAN	N SETTLEMENT O		J	J
D_01	Transformation	entrepreneurial and intellectual	Resource Manageme nt	reviewed	Council approve the Organisational structure	Number	1	1	Operational	1	1	None	None	Target Achieved	Senior Manager Corporate	Council Resolution
D_02	Transformation	entrepreneurial and intellectual	Resource		# of vacant positions filled	Number	61	20	Operational	5	5	None	None	Target Achieved	Director Corporate	Appointmer letters
D_03	Transformation	entrepreneurial and intellectual	Resource	To monitor the reviewal of policies within a financial year	# Policies reviewed within the financial year	Number	21	15	Operational	15	15	None	None	Target Achieved	Director Corporate	Council Resolution
D_04	Transformation	To inculcate entrepreneurial and intellectual capabilities	Labour Relations	To promote fair labour practice	% of disciplinary cases resolved by end of each year	%	75	100%	Operational	100%	20%	delayed due to new information	Finalise the all cases within 90 days		Director Corporate	Disciplinary cases repor
D_05	Transformation	democracy abd sound	Human Resource Manageme nt	personnel	# of Work Skills Plan submitted to SETA by June each year	Number	1	1	Operational	1	1	None	None	Target Achieved	Director Corporate	Proof of submission
D_06	Transformation	democracy abd sound			Council approve IDP/Budget/ PMS Process Plan	Number	1	1	Operational	N/A	N/A	N/A	N/A	N/A	Municipal Manager	Council resolution
D_07	Transformation	democracy abd sound		Approval of the Draft 2023/24 IDP by 31 March 2023	Council approve IDP within financial year	Number	1	1	Operational	N/A	N/A	N/A	N/A	N/A	Municipal Manager	Council resolution

Vote Nr		Strategic Objective	KPA or SO	Municipal Programme	Measurable Objectives	Performance Indicator title	KPI Unit of measure	Baseline (30/06/2022)	Annual Target (30/06/2023)	Budget 2022/23	4th Quarter (1 Apr- 30 Jun 2023)	4th Quarter Actual Performanc e		Corrective Measures	Results	KPI Owner	Evidence required
	D_08		democracy abd sound			Council approve IDP within financial year	Number	1	1	Operational	1	1	None	None	Target Achieved		Council resolution
	D_09		democracy abd sound		within 28 days after approval of IDP &	Mayor Approve SDBIP within 28 days after adoption of the Budget and IDP	Number	1	1	Operational	1	1	None	None	Target Achieved		Signed SDBIP by the Executive Mayor
	D_10	& Organizational Development	democracy abd sound		reporting and compliance within the financial year	# of Quarterly performance reports compiled & approved by council	Number	4	4	Operational	1	1	None	None	Target Achieved	Municipal Manager	Council resolution
	D_11		democracy abd sound		compliance within the financial year	# of Quarterly B2B performance reports compiled & approved by council	Number	4	4	Operational	1	1	None	None	Target Achieved		Council resolution
	D_12		democracy abd sound		the performance agreements within	Performance Agreements by all S54A & 56 Managers	%	100%	100%	Operational	N/A	N/A	N/A	N/A	N/A	Manager	Signed Performance Agreements for Sec 54 & 56 Managers
	D_13		democracy abd sound	PMS	To ensure quartely assessments for S54 & 56 Managers is conducted within the	assessments conducted for Sec	Number	1	2	Operational	1	0	Assessments postponed due to unavailabilty of panel members	Schedule a date for the assessment before the end of the financial Year	Achieved		Performance Assessments report
	D_14		democracy abd sound		compliance within the financial year	Submit Annual Institutional Performance report to CoGHSTA, AG Provincial Treasury by 31 August each year	Number	1	1	Operational	N/A	N/A	N/A	N/A	N/A	Municipal Manager	Dated proof of submission to CoGHSTA,AG , Provincial Treasury .

Vote Nr	Top Layer KPI Ref	Strategic Objective	KPA or SO	Municipal Programme	Measurable Objectives		KPI Unit of measure	Baseline (30/06/2022)	Annual Target (30/06/2023)	Budget 2022/23	4th Quarter (1 Apr- 30 Jun 2023)	4th Quarter Actual Performanc e	Challenges	Corrective Measures	Results	KPI Owner	Evidence required
	D_15	Transformation	democracy abd sound		reporting and compliance within the financial year	Submit Mid-Year report to CoGHSTA, Provincial Treasury by 25 January each year		1	1	Operational	N/A	N/A	N/A	N/A	N/A		Dated proof of submission to CoGHSTA
	D_16		democracy abd sound	PMS	reporting and compliance	# of Annual Reports tabled in Council by 31 January each year	Number	1	1	Operational	N/A	N/A	N/A	N/A	N/A	Municipal Manager	Council resolution
	D_17		democracy abd sound		compliance within the financial year	Table Oversight report on the Annual Report in Council by 31 March each year	Number		1	Operational	N/A	N/A	N/A	N/A	N/A	Municipal Manager	Council resolution
	D_18		democracy abd sound		compliance within the financial year	# of Oversight report published in the website after 7 days of adoption	Number	1	1	Operational	1	1	None	None	Target Achieved	Manager	Website screenshots of the report
	D_19	Transformation	democracy abd sound		compliance within the financial year	The Mayor approve adjusted SDBIP within 30 days after budget adjustment each year	Number	1	1	Operational	N/A	N/A	N/A	N/A	N/A		Council resolution
	D_20		democracy abd sound		effictiveness of municipal administration	Level Agreements within 30 days after the appointment of	Percentage, (# of SLA s developed/ # of Appointmen ts made)	100%	100%	Operational	100%	100%	None	None	Target Achieved		Dated signed Service Level Agreements
	D_21		democracy abd sound		Functionality of Audit within the financial year	Develop Auditor General action plan for current financial year	Number	1	1	Operational	N/A	N/A	N/A	N/A	N/A	Municipal Manager	Council resolution/A ction plan

Vote Nr		Strategic Objective	KPA or SO	Municipal Programme	Measurable Objectives		KPI Unit of measure	Baseline (30/06/2022)	Annual Target (30/06/2023)	Budget 2022/23	4th Quarter (1 Apr- 30 Jun 2023)	4th Quarter Actual Performanc e		Corrective Measures	Results	KPI Owner	Evidence required
	D_22	Transformation	democracy abd sound	nt	•	# of Risk reports submitted to Audit Committee	Number	4	4	Operational	1	1	None	None	Target Achieved	-	Quartely risk reports
	D_23	Transformation	sound	Audit	To attain Clean Audit by ensuring compliance to all governance; financial management and reporting requirements by 30 June 2023	findings implemented	Percentage, (# of Internal Audit issues resolved / # of issues raised)	59%	100%	Operational	100%		Slow implementation by directorates	Enforce Internal Audit through management meetings	Target not Achieved	Manager	Resolved & updated AG Action Plan
	D_24	Transformation	sound		To attain Clean Audit by ensuring compliance to all governance; financial management and reporting requirements by 30 June 2023	resolved	Percentage, (# of Auditor General issues resolved / # of issues raised)	52%	100%	Operational	100%		Slow implementation by directorates		Target not Achieved	Manager	Resolved AG issues and POE 's submitted
	D_25	Transformation	sound	manageme	To ensure efffective implementation of risk mitigations actions 30 June 2023	resolved	Percentage, (# Risk issues implemente d / resolved / # of risks identified)	90%	100%	Operational	100%		Slow implementation by directorates		Target not Achieved		Resolved Risk issues and POE submitted

Vote	Тор	Strategic	Municipal	Measurable	Performance	KPI Unit of	Baseline	Annual Target	Budget	4th Quarter	4th	Challenges	Corrective	Results	KPI Owner	Evidence
Nr		- -	-			measure	(30/06/2022)	(30/06/2023)	2022/23	(1 Apr- 30 Jun 2023)	Quarter Actual Performa nce		Measures			requires
					·		KPA 2 : BAS	SIC SERVICE DEL	IVERY INDIC	ATORS						
	01	Sustainable Infrastructure development and maintenance		development and MIG implementation plan within a	Development of MIG implementation Plan by July each year	Number	1	<u>PROVING ACCE</u> 1	Operational		N/A	N/A	N/A	N/A	Senior Manager Technical	Approved MIG Implementati on Plan
	02	Sustainable Infrastructure development and maintenance		infrastructure development	Development of the waste water risk abatement plan by 30 June 2023	Number	1	1	Operational	1	0	Limited budget	To rebudget in the financial year	Target not Achieved		Council resolution/Pl an
	03	To improve community safety, health & wellbeing		To ensure Clean, safe and hygienic environment, water and sanitation services	Development of District fire Plan by 30 June 2023	Number	0	1	Operational	1	1	None	None	Target Achieved	Senior Manager Community	Council resolution
	04	Sustainable Infrastructure development and maintenance		To have integrated infrastructure development	# of monthly MIG reports captured on the MIS website (CoGHSTA)	Number	12	12	Operational	3	3	None	None	Target Achieved	Senior Manager Technical	MIS screenshots (website screenshots)
	TLBSD 05		MIG		# of by-laws gazetted by 30 June 2023	Number	2	5	Operational	5	0			Target not Achieved		Council resolution
	06	Clean, safe and hygienic environment, water and sanitation services		To ensure provision of basic services	# of HH with access to water	Number	6 446	6 000	Operational	6 000	1 709	Late appointment of contractors on key projects. Slow progress on site.Delays in electrification of projects by Eskom to ensure completion	Turnaround strategy was developed and is closely monitored. Su contractors appointed to assist		Manager	Technical report / Progress reports

TL	BSD	Clean, safe	Sanitation	To ensure	# of HH with access	Number	1 075	5 461	Operational	5 461	4 945	Slow progress of	Development	Target not	Senior	Completion
07	,	and hygienic		provision of basic	to sanitation							works on site. Late	of an	Achieved	Manager	certificates /
		environment,		services								finalisation of	accelaration		Technical	Happy letters
		water and										beneficiary list by local	plan to			
		sanitation										municipalities	fastrack			
		services											progress.			
TL	BSD	Clean, safe	Roads and	To ensure	# in KMs of gravel	Number	12 694	2000	Operational	500	2454	None	None	Target	Senior	Monthly
	08	and hygienic	Transport	provision of basic	roads graded	(km)								Achieved	Manager	grading
		environment,		services											Technical	reports
		water and														
		sanitation														
		services														

Vote Nr	Top Layer KPI Ref		Municipal Programme		Performance Indicator title	KPI Unit of measure	Baseline (30/06/2022)	Annual Target (30/06/2023)	Budget 2022/23	4th Quarter (1 Apr- 30 Jun 2023)	4th Quarter Actual Performanc e	Challenges	Corrective Measures	Results	Responsibl e Person	Evidence requires
						KPA 3 : LOC	AL ECONON	NIC DEVELOPN	<u>IENT</u>	T		·	<u></u>		·	
								E INDICATORS	-							
					OUTCOME 9:	: IMPLEMENTA	TION OF THE	COMMUNITY WO	ORK PROGR	AMME						
	01	To improve community safety, health and social well- being	LED		# of jobs created through EPWP	Number	2 806	2 786	Operational	594	631	None	None	Target Achieved	Senior Manager Planning	Proof of jobs created
	TLLED_ 02	To promote economic sectors of the district	LED	To promote	# of SEDA trainings conducted	Number	4	4	Operational	2	3	None	None		Senior Manager Planning	Register/Tra ining manual
	03	To promote economic sectors of the district	LED		# of SMME supported through LED	Number	198	100	Operational	40	61	None	None		Senior Manager Planning	Proof for SMME s supported
	04	To promote economic sectors of the district	EPWP		# of EPWP reports compiled and submitted to Council	Number	4	4	Operational	1	0	None	None		Senior Manager Planning	EPWP reports/ Council resolution
	05	To promote economic sectors of the district	LED	To ensure Coordination of LED forums within the financial year	# of LED District Forums coordinated	Number	3	3	Operational	1	1	None	None	Target Achieved	Senior Manager Planning	Agenda, Minutes & Attendance register
	06	To promote economic sectors of the district	LED	Exhibition pavilion for emerging local SMMEs in Exhibition shows	coordinated	Number	8	2	Operational	1	2	None	None	Target Achieved	Senior Manager Planning	proof for Marketing initiated coordinated
	07	To promote economic sectors of the district	Tourism	sector in the District	# of Tourism (INDABA) Engagements coordinated in the District	Number	New	1	Operational	1	1	None	None	Target Achieved	Senior Manager Planning	Attendace register /Exihibition Photos

Vote Nr		Strategic Objective	Municipa I Program me	Measurable Objectives	Performance Indicator title	KPI Unit of measure	Baseline (30/06/2022)	Annual Target (30/06/2023)	Budget 2022/23	4th Quarter (1 Apr- 30 Jun 2023)	4th Quarter Actual	Challenges	Corrective Measures	Results	KPI Owner	Eviden ce require d
				•	01	K	EY PERFO	AL FINANCIA RMANCE IND TIVE AND FII	ICATORS	3	TV				•	
	V_0 1	To Increase revenue generation and implemenet financial control systems		improvement in revenue	% of revenue collected within the financial yer	Percenta	10%	95%	Operatio		39%	In accurate data on the financial system	To enforce the SLA with the local municipaliti es	Achieved	CFO	Billing reports
	V_0 2	To Increase revenue generation and implemenet financial control systems	Revenue	debt collections	% in debts collected within the financial year	Percenta ge (Debtors)	9%	80%	Operatio nal	60%	37%	No payment of outstandin g debts by Institution s owing the municipali ty	To lialise with the institutions for payment plans		CFO	Debtors Recon
	V_0 3	To Increase revenue generation and implemenet financial control systems		the implementati on of municipal services	# of data cleansing performed (Meter services) within the financial year	Number	0	4	Operatio nal	2	0	Lack of capacity	To start the process of data cleansing in the new financial year	Achieved	CFO	Data cleansin g report
	V_0 4	revenue	Budget and Reporting	To ensure that quartely financial	financial statements submitted to	Number	0	4	Operatio nal	1	0	Lack of capacity	To start compiling the quartely financial statements in the financial year		CFO	Dated proof of submis sion of AFS

V_0 5	revenue	U U	with	Council approved Draft Budget within the financial year	Number	1	1	Operatio nal	N/A	N/A	N/A	N/A	N/A	CFO	Council Resoluti on
V_0 6		Reporting	To ensure compliance with legislation within the financial year	Council approved Final Budget within the financial year	Number	1	1	Operatio nal	1	1	None	None	Target Achieved	CFO	Council Resoluti on
V_0 7	revenue generation and implemenet financial control systems	and Reporting	legislation within the financial year	Council approved Draft Budget policies		11	11	Operatio nal	N/A	N/A	N/A	N/A	N/A	CFO	Council Resoluti on
 V_0 8	revenue	and Reporting		Council approved Final Budget policies	Number	11	11	Operatio nal	11	11	None	None	Target Achieved	CFO	Council Resoluti on
V_0 9	To Increase	and Reporting	with legislation	approved Adjustment budget by 28 February each	Number	1	1	Operatio nal	N/A	N/A	N/A	N/A	N/A	CFO	Council Resoluti on

V_1 0	revenue	and Reporting	compliance with legislation	Unaudited annual financial statements by 31 August	Number		1	Operatio nal	N/A	N/A	N/A	N/A	N/A	CFO	Dated proof of submis sion of Unaudit ed AFS
V_1 1	revenue generation and implemenet financial control systems	and Reporting	compliance with legislation within the financial year	# of Deviation 32 Registers developed and updated	Number	12	12	Operatio nal	3	3	None	None	Target Achieved		Dated proof of Deviatio n register
V_1 2	revenue generation and implemenet financial control systems	and Reporting	compliance with	compliance report submitted to Treasuries &	Number	12	12	Oeration al	3	3	None	None	Target Achieved	CFO	Financi al reports
V_1 3	revenue generation and implemenet financial control systems	and Reporting	with legislation within the financial year			12	12	Operatio nal	3	3	None	None	Target Achieved		Dated proof of submis sion
V_1 4	revenue generation	re Managem ent	financial viability within the financial year	Appointment of Supply Chain Committees by 30 June each year (Specification, Evaluation & Adjudication)		3	3	Operatio nal	3	3	None	None	Target Achieved	Municipal Manager	Appoint ment Letters

V_1 5	revenue generation	Chain Managem	financial viability within	% of Construction Tenders placed on the CIDB website	%	100%	100%	Operatio nal	100%	100%	None	None	Target Achieved		Website screens hots
V_1 6	-	re Managem ent	service providers	Pay invoices wiithin 30 days of receipt from the service providers	%	30%	100%	Operatio nal	100%	47%	back for correcting the errors	that are cleared of errors to finance			Dated proof of paymen t
V_1 7	revenue	Managem ent	To ensure compliance with legislation within the financial year	# of GRAP Compliance Assets register Compiled	Number	1	1	Operatio nal	N/A	N/A	N/A	N/A	N/A	CFO	GRAP complia ce Assets register compile d
V_1 8	revenue	Managem ent	To ensure compliance with legislation within the financial year	# Assets verifications conducted in line with GRAP standards	Number	1	2	Operatio nal	1	1	None	None	Trget Achieved	CFO	Quarterl y Assets verificati on reports
V_1 9	revenue generation	re Managem ent	financial affairs of the	budget spent as approved by	Percenta ge (Accumul ative)	76%	100% Capital Budget spent	Capital	100%	74%	ent of	Effectively to adhere to demand manageme nt plan and forward planning	Achieved		al

V_2 0	revenue generation and implemenet financial control systems	re Managem ent	manage the financial affairs of the municipality within the financial year	% Operational and maintanance budget spent as approved by Council within the financial year	ge (Accumul ative)	76%	100% Operational Budget spent	Operatio nal	100%	100%	None	None	Target Achieved	CFO/Wate r & Engineerin g Director	al reports/
V_2 1	revenue generation and implemenet financial control systems	re Managem ent	affairs of the municipality within the financial year	spent as approved by Council within the financial year	Percenta ge (Accumul ative)	91%	100% MIG expenditure	Capital	100%	100%	None	None	Target Achieved	CFO/Wate r & Engineerin g Director	al reports/
 V_2 2	revenue generation and implemenet financial control systems	re Managem ent	affairs of the municipality within the financial year	budget spent as approved by Council within the financial year	Percenta ge (Accumul ative)	97%	100% RBIG expenditure	Capital	100%	70%	Late appointm ent of contract	Effectively to adhere to demand manageme nt plan and forward planning		CFO/Wate r & Engineerin g Director	al
V_2 3	revenue	re Managem ent	manage the financial affairs of the municipality within the financial year	% WSIG budget spent as approved by Council within the financial year	Percenta ge (Accumul ative)	100%	100% WSIG expenditure	Capital	100%	63%	Late appointm ent of contract	Effectively to adhere to demand manageme nt plan and forward planning	Achieved	CFO/Wate r & Engineerin g Director	al reports/
 V_2 4	and implemenet financial control systems	re Managem ent	affairs of the municipality within the financial year	budget spent as approved by Council within the financial year	Percenta ge (Accumul ative)	100%	100% RRAMS expenditure	Capital	100%	75%		Effectively to adhere to demand manageme nt plan and forward planning		CFO/Wate r & Engineerin g Director	al reports/
V_2 5	revenue generation	re Managem ent	manage the	% FMG budget spent as approved by Council within the financial year	Percenta ge	100%	100% FMG expenditure	Operatio nal	100%	100%	None	None	Target Achieved	CFO	Financi al reports/

TLF	To Increase	Expenditu	To effectively	% EPWP	Percenta	100%	100% EPWP	Operatio	100%	100%	None	None	Target	CFO/Wate	Financi
V_2	revenue	re	manage the	budget spent	ge		expenditure	nal					Achieved	r&	al
6	generation	Managem	financial	as approved by	(Accumul									Engineerin	reports/
	and	ent	affairs of the	Council within	ative)									g Director	
	implemenet		municipality	the financial											
	financial		within the	year											
	control		financial year												
	systems														

Vote Nr	Top Layer KPI Ref	Strategic Objective	Municipal Programm e	Measurable Objectives	Performance Indicator title	KPI Unit of measure	Baseline (30/06/2022)	Annual Target (30/06/2023)		4th Quarter (1 Apr- 30 Jun 2023)	4th Quarter Actual Performance	Challenges	Corrective Measures	Results	KPI Owner	Evidence requires
			<u>, , , , , , , , , , , , , , , , , , , </u>					KPA 6 : SPATIA	L RATIONALE				<u>11</u>		4	<u>μ</u>
							OUTPUT 2		CESS TO BASIC SE	RVICES						
							0011012									
			U U	To have sustainable, optimal, harmonious and intergrated land deveolopment	Percentage, (# of applications received / # of land use applications processed) within 90 days of receipt)	%	100%	100%	Operational	100%	100%	None	None	Target Achieved	Senior Manager Planning	Land Use applications register
			Spatial Planning	To have sustainable, optimal, harmonious and intergrated land deveolopment		Number	20	4	Operational	3	4	None	None	Target Achieved	Senior Manager Planning	Attendance Register, Minutes
		To have efficient, effective economic and intergrated use of space	GIS	To have sustainable, optimal, harmonious and intergrated land deveolopment	% in capturing Projects in the GIS system within the financial year	Percentage	100%	100%	Operational	100%	100%	None	None	Target Achieved	Senior Manager Planning	List of projec coordinates in the GIS
				To have sustainable, optimal, harmonious and intergrated land deveolopment	# To establish township in Namakgale 500 sites(BPM) by 30 June 2023	Number	0	1	R500 000,00	1	0	Limited Budget	Re-Budget in te 2023/24 Financial Year	Target not Achieved	Senior Manager Planning	Layout plan & General Plan
			_	To have sustainable, optimal, harmonious and intergrated land deveolopment	# To establish township in Burgersdorp, Relela & Mariveni 100 sites(GTM) by 30 June 2023	Number	0	1	R2 000 000,00	1	0	Limited Budget	Re-Budget in te 2023/24 Financial Year	Target not Achieved	Senior Manager Planning	Layout plan & General Plan
	06		_	To have sustainable, optimal, harmonious and intergrated land deveolopment	# of Township established at Phooko (GLM) 1000 sites by 30 June 2023	Number	0	1	R1 000 000,00	1	0	Limited Budget	Re-Budget in te 2023/24 Financial Year	Target not Achieved		Layout plan & General Plan

SP- 07	To have	Spatial	To have	# of SDF	Number	New	1	R1 000 000,00	1	0	Limited Budget	Re-Budget in	Target not	Senior	Council
	efficient,	Planning	sustainable,	reviewed by 30								te 2023/24	Achieved		resolution
	effective		optimal,	June 2023								Financial Year		Planning	
	economic and		harmonious and												
	intergrated		intergrated land												
	use of space		deveolopment												

Vote Nr			Program mes	Measurable Objectives	Performance Indicator title	KPI Unit of measure	Baseline (30/06/2022)	Annual Target (30/06/2023)	Budget 2022/23	4th Quarter (1 Apr- 30 Jun 2023)	4th Quarter Actual Performance	Challenges	Corrective Measures	Results	KPI Owner	Evidence Required
		OUTCOME	<u> </u>	UT 5: DEEPEN	LEMOCRACY THR	<u>KE</u>	Y PERFORM	CE AND PUBLIC IANCE INDICAT COMMITTEE I	ORS			VE AND FINAI				
	_ 01	To promote democracy and sound governance	Council	functionality of Council	# of Council Meetings held within the financial year	Number	10	4	Operational	1	2	None	None	Target Achieved		Agenda, Minutes & attendanc e register
	_ 02	To promote democracy and sound governance	Council	To ensure functionality of Council	% in Implemenation of Council Resolutions	Percentage	98%	100%	Operational	100%	100%	None	None	Target Achieved	Municipal Manager	Updated Resolutio ns Register
	_ 03	To promote democracy and sound governance	Mayoral Committe el	To ensure functionality of MAYCO	# of MAYCO meetings held within the financial year	Number	12	4	Operational	1	2	None	None	Target Achieved	Municipal Manager	Agenda, Minutes & attandanc e register
	_ 04	To promote democracy and sound governance	Portfolio	functionality of Portfolio	# of Portfolio committee meetings held within the financial year	Number	87	36	Operational	18	22	None	None	Target Achieved	Manager Executive Mayor s Office	Agenda, Minutes & attandanc e register
	_ 05	To promote democracy and sound governance		functionality of Portfolio	% in Implemenation of Portfolio Resolutions	Percentage	38%	100%	Operational	100%	68%	Slow Implementati on by departments	Prioritise resolutions and fasttrack through manageme nt & department al enagement s	Achieved		Updated Resolutio ns Register
	_ 06	To promote democracy and sound governance	IGR	functionality of	# of IGR meetings held within the financial year	Number	3	4	Operational	1	1	None	None	Target Achieved	Municipal Manager	Attendanc e Register/ Agenda & Minutes

GGP	To promote	IGR	To ensure	% in	Percentage	30%	100%	Operational	100%	86%	Slow	Fastrack	Target not	Municipal	Updated
	democracy and			Implementationn of		5070	10070	operational	10070	0070	Implementati		Achieved		Resolutio
	sound			IGR Resolutions								implementa	Achieved	Manager	ns
			structures								municpalities	•			Register
	governance										municpanties				Register
			within the									the IGR			
			financial year.									engagemen			
											<u> </u>	ts			
	To promote	Ethics	To ensure	# of Ethics	Number	4	4	Operational	1	1	None	None	Target	Manager	Agenda/
_ 08														Executive	Attendanc
	sound			Meeting held within										Mayor s	е
	governance			the financial year										Office	Register
			within the												
			financial year												
		Public			Number	8	10	Operational	10	10	None	None		Manager	Attendanc
09	democracy and	Participati	public	Participation									Achieved	Executive	е
	sound	on	involvement in	Meetings held										Mayor s	Register
	governance		the affairs of	within the finnacial										Office	& PP
			the	year											Report
			Municipalities	-											
GGP	To promote	MPAC	To ensure	# of MPAC	Number	13	4	Operational	1	2	None	None	Target	Manager	Agenda,
_ 10	democracy and		functionality of	meetings held									Achieved	Executive	Minutes &
	sound		Council	within the financial										Mayor s	attandanc
	governance		committees	year										Office	e register
	S		within the	,											Ŭ
			financial year												
GGP	To promote	MPAC		# of MPAC reports	Number	4	5	Operational	1	2	None	None	Target	Manager	Council
	democracy and		functionality of				C C			_			Achieved		resolution
	sound			council held within									/ tormovou	Mayor s	s
	governance			the financial year										Office	5
	governance		within the											Onice	
			financial year												
	To promote	Ward		# of Ward District	Number	1	4	Operational	1	0	Meeting	Adhere to	Target not	Director	Agenda,
	democracy and				Number	'	-	Operational	1	Ŭ	postponed	the meeting		Executive	Minutes &
- 12		Commute		Meetings held							due to	schedule			attandanc
	sound	e		within the financial							11			Mayor s Office	
	governance										commitments	for ward commitees		Once	e register
				year											
		Managara	financial year	H of Manager and			40		0		municipalities		Terrert	N A	
					Number	12	12	Operational	3	3	None	None	-	Municipal	Agenda,
$ ^{-13}$	democracy and		functionality of										Achieved	ivianager	Minutes &
		committe	administration	within the financial											attandanc
	governance	e		year							<u> </u>				e register
				% in	Percentage	1	100%	Operational	100%	100%	None	None	-	Municipal	Updated
_ 14	democracy and			iMplementation of									Achieved	Manager	Resolutio
	sound	committe	administration												ns
	governance	е		Resolutions within											register
				the financial year							<u> </u>				
	To promote	Labour		# of LLF meetings	Number	10	12	Operational	3	4	None	None	Target	Senior	Agenda,
	democracy and												Achieved	Manager	Minutes &
	sound		Council within	financial year										Corporate	attendanc
	governance		the financial												e register
P			year	11											

	16	democracy and	Relations	functionality of	implementation of	Percentage (# of	100%	100%	Operational	100%	88%	Outstanding PPE issues	procuement	Achieved	Senior Manager	Updated Resolutio
		sound governance		within the financial year	year	resolutions taken/ # of resolutions implemented).							in the new financial year		Corporate	ns register
_	17	governance	on	public involvement in the IDP review	# of IDP/Budget/ PMS REP Forum meetings held within the financial year	Number	3	5	Operational	2	2	None	None	Achieved		Agenda & Attendanc e register
	18	To promote democracy and sound governance	Participati on	public involvement in the	PMS Steering	Number	3	5	Operational	2	2	None	None	Target Achieved	Municipal Manager	Agenda & Attendanc e register
_	19	democracy and sound governance	Participati on	within the municipality	resolved	Percentage (# of resolutions taken/ # of resolutions implemented).	0%	100%	Operational	100%	100%	None	None	Achieved	Director Executive Mayor s Office	Updated Complaint s Managem ent Register
	20	To promote democracy and sound governance	on	public involvement in Mayoral	# of quarterly Community feedback meetings held within a financial	Number	4	4	Operational	1	3	None	None		Director Executive Mayor s Office	Agenda & Attendanc e register
_	21	democracy and sound governance	Participati on	public involvement in Municipal activities	electronic Newsletters developed	Number	4	4	Operational	1	1	None	None	Achieved	Mayor s Office	Electronic News letters
_	22	To promote democracy and sound governance	es	functionality of Audit committee within a financial year	meetings held within the financial year	Number	8	5	Operational	1	2	None	None	Achieved		Agenda, Minutes & Attandanc e register
G	PP 23	To promote democracy and sound governance	es	functionality of Audit committee within a	% of Audit and Performance Audit Committee resolutions implemented within the financial year		71%	100%	Operational	100%	83%	Committee	Fast track implementa tion through manageme nt meetings	Target not Achieved		Audit Committe e resolution s register

	To promote democracy and sound governance	Risk	functionality of	# of Council approved Risk Policy	Number	1	1	Operational	1	1	None	None	Target Achieved	Municipal Manager	Council Resolutio n
P_ 25	governance	Risk	To ensure functionality of	# of Council approved Risk strategy	Number	1	1	Operational	1	1	None	None	Target Achieved	Municipal Manager	Council Resoltion
26	To promote democracy and sound governance	Risk	functionality of Risk committee within the financial year.	# Council approved Fraud and Anti Coruption strategy		1	1	Operational	1	1	None	None	Target Achieved		Council Resolutio n
	To promote democracy and sound governance	Legal		% of Fraud and Corruption cases investigated	Percentage	0	100%	Operational	100%	No cases investigated in the quarter under review	N/A	N/A	N/A	Municipal Manager	Updated Fraud and Corruptio n case register
_ 28	P To promote democracy and sound governance	Audit	functionality of Council committee within the financial year	obtained by 31 december each year	Number	Disclaimer	1	Operational	N/A	N/A	N/A	N/A	N/A	Municipal Manager	Auditor General Audit report
GGI P_ 29	To promote democracy and sound governance	11	democracy	# of super user accounts activities reviewed per quarter	Number	4	4	Operational	1	1	None	None	Target Achieved	Senior Manager Corporate	Audit trail report
P_3 0	To promote democracy and sound governance	IT	democracy	% of quarterly IT servers backups verified	Number	100%	100%	Operational	100%	100%	None	None	Target Achieved	Senior Manager Corporate	Audit trail report
GGI P_ 31	P To promote democracy abd sound governance	Internal Audit	of Audit within the	# of Internal Audit Plan approved by Audit committee 30 June each year	Number	1	1	1	1	1	None	None	Target Achieved	Municipal Manager	AC approved Internal Audit Plan

G	P To promote	Internal	Functionality	# of revised	Number	1	1	1	1	1	None	None	Target	Municipal	AC
P_	democracy abd	Audit	of Audit	Internal Audit									Achieved	Manager	approved
32	sound		within the	Charter approved											revised
	governance		financial year	by Audit committee											Internal
				by 30June each											Audit
				year											Charter

			K	(PA : 1 MUI	NICIPAL TRA	NSFORMA	TION & I	DEVELOP	MENT CAPIT	AL PROJ	ECTS FOR 2	2022/23			
#	Strategic Objective	Programm e	Projects	Project Name	Start Date	Completion date	-	Source of funding	Orginal Budget	Target	4th Quarter Actual Performance	Challenges	Corrective Measures		Evidence required
1	Democrati c society and sound governanc e		To purchase & deliver computers by 30 June 2023	Computers	2022/07/01		Senior Manager Corporate	MDM	R500 000	100%	100%	None	None	Target Achieved	Delivery note
2	democrati c society and sound governanc e		Acquisition of Server by 30 June 2023	Server	2022/07/01	2023/06/30	Senior Manager Corporate	MDM	R1 600 000	100	25	Limited Budget	Re- budget in the new finacial year	not	Delivery note
•	democrati c society and sound governanc e		Acquisition of Computer Software	Computer Software	2022/07/01	2023/06/30	Senior Manager Corporate	MDM	R500 000	100	25	Limited Budget	Re- budget in the new finacial year	not	Delivery note

MUNICIPAL TRANSFORMATION & DEVELOPMENT PROJECTS (2022/23)

	2022/23 CAPITAL WORKS PLAN SUMMARY OF CAPITAL PROJECTS PER FOR THE YEAR											
						KPA :	2 BASIC SE	RVICE DELIVE	RY PROJECTS			
Regio n/War d	Strategic Objective	Programm e	Projects description	Project Name	Start Date	Completion date	Project Owner	Source of funding	Original Bu			
	To have integrated infrastructure development	Water	Construction of 688 VIP toilets units	Rural Household Sanitation (MLM)	2022/07/01	2023/06/30	Senior Manager Technical	MIG	R8 000 000			
2	To have integrated infrastructure development	Water	Construction of 1419 VIP toilets units	Rural Household Sanitation (GGM)	2022/07/01	2023/06/30	Senior Manager Technical	MIG	R16 500 000			
3	To have integrated infrastructure development	Water	Construction of 1204 VIP toilets units	Rural Household Sanitation (BPM)	2022/07/01	2023/06/30	Senior Manager Technical	MIG	R14 000 000			
	To have integrated infrastructure development	Water	Construction of 1204 VIP toilets units	Rural Household Sanitation (GTM)	2022/07/01	2023/06/30	Senior Manager Technical	MIG	R14 000 000			
	To have integrated infrastructure development	Water	Construction of 946 VIP toilets units	Rural Household Sanitation (GLM)	2022/07/01	2023/06/30	Senior Manager Technical	MIG	R11 000 000			
	To have integrated infrastructure development	Water	Consruction of Hoedspruit bulk Water supply	Hoedspruit Bulk water supply	2022/07/01	2023/06/30	Senior Manager Technical	MIG	R17 576 314			
	To have integrated infrastructure development	Water	Construction of Sefofotse to Ditshosini / ramahlatsi bulk water and water reticulation	Sefofotse to Ditshosine bulk water/ ramahlatsi bulk water & reticulation	2022/07/01	2023/06/30	Senior Manager Technical	MIG	R3 558 537			

JECTS

nal Budget 4TH Q Target 4TH Q Actual Challenges Corrective Results Description Performance Measures 94% 0 0 00 100 Continous Slow progress as the Target not programm is mainly Achieved monitoring of for grade 1/ contractors upcoming progress contractors and various. 500 000 100 89% Target not Continous Slow progress as the Achieved programm is mainly monitoring of for grade 1/ contractors upcoming progress contractors and various. 00 000 100 82% Slow progress as the Continous Target not Achieved monitoring of programm is mainly for grade 1/ contractors upcoming progress contractors and various. 000 000 100 89% Slow progress as the Continous Target not Achieved monitoring of programm is mainly for grade 1/ contractors upcoming progress contractors and various. 00 000 100 97% Slow progress as the Continous Target not Achieved programm is mainly monitoring of for grade 1/ contractors upcoming progress contractors and various. 576 314 100 92% The Project has Municipality still Target not Achieved been closed after busy with the challenges on processes to unavailability of land acquire land for reservoir with public works 58 537 100 95% Phase 2D - Awaiting Phase 2D -Target not ESKOM connection MDM engaging Achieved ESKOM, Phase to boreholes and package plant. 2E - MDM to Phase 2E - Slow engage sub-

progress by the

contractor

contractor to

complete works after Structa completes tank Evidence

required

Completion

Completion

Completion

certificate/

Completion

Completion

Completion

certificate/

Completion

certificate

Нарру

Letters

certificate/

Нарру Letters

certificate/

Нарру

Letters

Нарру

Letters

certificate/ Нарру

Letters

certificate/

Нарру

Letters

	To have integrated infrastructure development	Water	Construction of Water Reticulation Thabina to Lenyenye Bulk Water supply	Thabina to Lenyenye	2022/07/01	Senior Manager Technical	MIG	63 438 314	100	90%	The SMMEs has stopped the contractor because they are not satisfied with the appointed amount (value).	Intervention meetings held with stakeholders and SMMEs	Target not Achieved	Completion certificate
	To have integrated infrastructure development	Water	Construction of Water Reticulation at Eco-Park (Xikukwane) water reticulation	Eco-Park (Xikukwane) water reticuation	2022/07/01	Senior Manager Technical	MIG	R10 000 000	100	10%	Late appointment of contractor due to National Treasury directive.	Contractor appointed and site handover done on the 01 March 2023.	Target not Achieved	Completion certificate
4.0	To have integrated infrastructure development	Water	Consruction o Khujwana water reticulation	Khujwana water reticulation	2022/07/01	Senior Manager Technical	MIG	R5 000 000	100	0%	Project put on hold after budget reduction by National Treasury	Project put on hold after budget reduction by National Treasury	Target not Achieved	Completion certificate
11	To have integrated infrastructure development	Water	Construction of Bulk Water Supply at Lulekani Water Scheme Benfarm	Lulekani Water Scheme Benfarm	2022/07/01	Senior Manager Technical	MIG	R60 000 000	100	97%	Late appointment of contractor due to National Treasury directive.	Contractor appointed and site handover done in March 2023.	Target not Achieved	Completion certificate
12	To have integrated infrastructure development	Water	Construction of Makhushane Water Scheme	Makhushane Water Scheme	2022/07/01	Senior Manager Technical	MIG	R60 000 000	100	100%	None	None	Target Achieved	Completion certificate
	To have integrated infrastructure development	Water	Augmentation of Rotterdam Ground Water Scheme	Rotterdam Ground Water Scheme (Manyunyu)	2022/07/01	Senior Manager Technical	MIG	R15 000 000	100	95%	Awaiting the appointment of contractors	Bid committees working on the evaluation and adjudication processes for the appointment of contractors.	Achieved	Completion certificate
	To have integrated infrastructure development	Water	Construction of Ritavi 2 Water Scheme Supply	Ritavi 2 Water Scheme	2022/07/01	Senior Manager Technical	MIG	R60 000 000	100	93%	Conytractors on site but progress delayed due to commuity issues on 30% subcontracting works	Intervention meetings held with stakeholders and SMMEs	Target not Achieved	Completion certificate
15	To have integrated infrastructure development	Water	Construction of Sekgosese Water Scheme supply and Borehole equipment	Sekgosese Water Scheme	2022/07/01	Senior Manager Technical	MIG	R60 000 000	100	100%	None	None	Target Achieved	Completion certificate
	To have integrated infrastructure development	Water	Upgrading and Extention of Thapane water scheme	Thapane water supply scheme - upgrading and extention	2022/07/01	Senior Manager Technical	WSIG	R8 730 783	100	99%	Pipeline encroaching yards leading to an ongoing legal case	-	Target not Achieved	Completion certificate

17	To have integrated infrastructure development	Water	Upgrading of Thapane water scheme & reticulation	Thapane water supply scheme - upgrading and Reticulation	2022/07/01	2023/06/30	Senior Manager Technical	WSIG	R12 722 578	100	100%	None	None	Target Achieved	Completion certificate
18	To have integrated infrastructure development	Water	Construction of Tours Water reticulation	Tours Water reticulation	2022/07/01	2023/06/30	Senior Manager Technical	MIG	R73 981 403	100	97%	Contractors on site. Illegal connections on the bulk lines affecting testing of completed areas.	Contious removal and repair of illegal connections		Completion certificate
19	To have integrated infrastructure development	Water	Upgrading of Internal water reticulationn nertwork at Mageva	Mageva internal water reticulation nertwork upgrading	2022/07/01	2023/06/30	Senior Manager Technical	MIG	R20 000 000	100	8%	Late appointment of contractor due to National Treasury directive.	Contractor appointed and site handover done on the 01 March 2023.		Completion certificate
20	To have integrated infrastructure development	Water	Construction on Internal Water Reticulation at Lephephane	Lephephane Bulk Water	2022/07/01	2023/06/30	Senior Manager Technical	MIG	R50 000 000	100	100%	Delay in the appointment of the consultant	Appointment of the replacement consultant done	Target Achieved	Completion certificate
21	To have integrated infrastructure development	Water	Delevelopment / Construction of boreholes in Mopani	Borehole Delevelopment	2022/07/01	2023/06/30	Senior Manager Technical	MDM	R5 000 000	100	0%	Limited Budget	Re-Budget in the 2023/24 financial year		Completion certificate
22	To have integrated infrastructure development	Water	Construction, Refurbishment of Bulk pipelines & Upgrading of Treatment works	Tours Bulk Water Scheme	2022/07/01	2023/06/30	Senior Manager Technical	MIG	R6 044 848	100	35%	Recurring reconnecvtions of illegal connections affecting the progress in fixing and testing bulk lines	Contractor busy with temporally connecting the illegal connections and ensuring the community can receive		Completion certificate
23	To have integrated infrastructure development	Fire		Refurbishment of Specialised Vehicle	2022/07/01		Senior Manager Community	MDM	R4 000 000	100	100%	None	None	Target Achieved	Delivery note
24	To have integrated infrastructure development	Fire		Purchase & delivery og Equipments	2022/07/01		Senior Manager Community	MDM	R4 500 000	100	100%	None	None	Target Achieved	Delivery note

	KPA :4 MUNICIPAL FINANCE VIABILITY PROJECTS 2022/23													
Strategic Objective	_	Projects	Project Name	Start Date	Completion date	Project Owner	Source of funding	Ū	Ŭ	4th Quarter Actual	Challenges	Corrective Measures	Results	Evidence required
	ration	deliver Office	Office Funrnitu re	2022/07/01	2023/06/30	CFO	MDM	R120 000	100%	100%	None	None	Target Achieved	Delivery note

2022/23 4TH QUARTER PERFORMANCE REPORT

The report is hereby submitted in terms of Sec 52 of the Sec 52 of the Local Government: Municipal Finance Management Act 56 of 2003. I hereby certify that the report is a true reflection of the Mopani District Municipality s performance against the 2022/23 Reviewed Service Delivery Budget Implementation Plan as approved by the Executive Mayor.

Mr T.J Mogano MUNICIPAL MANAGER MOPANI DISTRICT MUNICIPALITY

DATE

